



12th of November 2020

Status Implementation KACHICA Action Plan 2020



The 3 classrooms are roofed and plastered inside. Outside plastering and closing open roof areas will be completed by mid-November.

Painting will start in the last week of November.

In parallel with plastering and drying for painting, the floor in the main hall will be redone as well as the verandas around the main hall building. The main hall building is the 2-classroom block right from the new 3-classroom block.

During painting the constructor will start to demolish as far as necessary the old classroom structures for the construction of the Kitchen and the Dining Hall. (see the orange arrow in the big picture above)



The construction of the new 3-classroom block is progressing



Levelling and preparing the area for playing tools for the Nursery children. The top layer will be soft sand. The temporary Admin building (left) will be demolished.

In the picture right the levelling of the sports field has started with manual labour.



The top layer will be soft soil for planting grass